## **Municipal Committee Jhang**

## 1. Financial Status

Detail	Amount (Rs. Million)
<b>Total Funds</b> (including 20% counterpart + DLIs amount received & profit till 31 March 2024)	3,718.74
<b>Estimated Amount</b> to be received in June 2024 and is determined based on prior year's performance and subject to change based on the results of the current year's performance	349.21
<b>Total Funds</b> in June 2024	4,067.95

## 2. Projects Detail

Sr. No.	Program	AA Cost (Rs. Million)	WO Cost (Rs. Million)	Current Status	Tentative Completion Date
1	Rehabilitation of Municipal Services	137.53	-	Completed	Completed
2	Provision of Equipment and Machinery for improvement of SWM	374.03	-	Physically Completed, only salaries are being disbursed till completion of the program	31-03-2025
	Sub-Total	511.56			
3	Tuff Pavers 6/No. Roads	147.13	142.58	Completed	Completed
4	Rehabilitation of Dhajji Road Park (Ladies Park)	21.90	18.14	Completed	Completed
5	Rehabilitation of 05 existing green belts	18.65	16.89	Completed	Completed
6	Improvement and Beautification of Walls	29.50	27.01	Completed	Completed
7	SWM Parking Area	83.88	83.88	Ongoing Execution. Physical Progress 88%	30-05-2024
8	Improvement and Beautification of 07 Chowks	47.03	35.98	Ongoing Execution. Physical Progress 94%	30-05-2024
9	Rehab of existing Sew Part-IA	73.76	35.98	Ongoing Execution. Physical Progress 96%	30-05-2024
10	Rehab of existing Disposal Station Part- IB	183.18	149.53	Ongoing Execution. Physical Progress 96%	30-05-2024
11	Laying of Sewerage Scheme (Zone 1)	1,080.95	917.88	Ongoing Execution. Physical Progress 35%	02-10-2024
12	Construction of Disposal Station (Zone-1)	293.90	273.51	Ongoing Execution. Physical Progress 14%	05-10-2024
13	Laying of Sewer scheme (Zone 1) and WWTP	897.65	-	Financial bids opened. Evaluation in progress	-
	Sub-Total	2,877.53			
	Total	3,389.09			